



LISTA PROGRESU PAGAMENTO ACTUAL PROJETO PDIM TINAN 2025 HUSI MUNICIPIO ERMERA

NO	TINAN	SECTORES	NARAN PROJECTO	MUNICIPIO	POSTO ADMINISTRATIVO	FATIN		KUSTO POUPANSA	KOMPANHIA	VALOR KONTRATO	% PAGAMENTO	SEIDAUK PAGAMENTO	% SEIDAUK PAGAMENTO	% FIZIKU	OBS
						SUCU	ALDEIA								
1	2025	SERVISU EDUKASAUN	KONSTRUSAUN ESCOLA EBC BABOE LETEN	ERMERA	ATSABE	BABOE LETEN			MIGITO UNIP. LDA	\$ 94,989.13	34%	\$ 62,483.85	66%	70.86%	
2	2025	SERVISU EDUKASAUN	KONSTRUSAUN ESKOLA EBC DUKURAI	ERMERA	ERMERA	DUKURAI			NAIHINE UNIP. LDA	\$ 90,036.30	26%	\$ 66,653.87	74%	75.00%	
3	2025	SERVISU SAUDE	KONSTRUSAUN UMA BA DOTOR, LEBULULI, SUKU DUKURAI	ERMERA	LETEFOHO	DUKURAI			COLINCREO UNIP. LDA	\$ 67,507.87	34%	\$ 44,609.20	66%	75.34%	
4	2025	SERVISU OP	REHABILITASAUN ESTRADA BA ADMINISTRASAUN 500M + PONTE BERET 10 M HATOLIA A	ERMERA	ERMERA	HATOLIO VILA			DIVANJENIVIA UNIP. LDA	\$ 178,087.53	21%	\$ 140,635.72	79%	26.00%	
5	2025	SERVISU SAUDE	KONSTRUSAUN POSTU SAUDE DUKURAI POSTU ADMINISTRATIVO LETE FOHO	ERMERA	LETEFOHO	DUKURAI			SEIXAS UNIP. LDA	\$ 128,088.30	20%	\$ 103,085.46	80%	50.00%	
6	2025	SERVISU AGRICULTURA	REHABILITASAUN IRIGASAUN TATA AILELO, SUKU AILELO,	ERMERA	HATOLIA B	AILELO			HATU BATU LETEN UNP. LDA	\$ 191,737.00	23%	\$ 148,596.18	78%	40.00%	
7	2025	SERVISU EDUKASAUN	KONSTRUSAUN ESCOLA EBC SUKU DUKURAI (C2) POSTU ADMINISTRATIVO LETEFOHO	ERMERA	LETEFOHO	DUKURAI			RAEBUTI UNIP. LDA	\$ 106,063.87	35%	\$ 69,217.28	65%	72.43%	
TOTAL				7 ROJETO				\$ -		\$ 856,510.00	22%	\$ 566,064.28	66%	56.20%	